



KAVERY KALA MANRAM "Water for livelihood project"



Project Completion Report

Sponsored by Care's Foundation Through Vanni Hope

PROJECT DETAILS

Description detail	Description			
Date of Proposal	03 th Mar 2020			
Project identified date & identifier	03 th Mar 2020KKM			
Kind of Project	Water for livelihood project			
Name of the beneficiary	Pulenthiran Yogarani (Vijitharan)			
Age of the beneficiary	42Years			
NIC Number/ National Authorization	19786730402			
Address	No- 47, Krishthokulam, Vavuniya.			
T.P number	0776764118			
Number of benefiters	05			
KKM objective	Water is essential for livelihood as well as for cultivation for short term and long term crops. The main objective of KKM Vanni Hope is to guide the beneficiary to have an income from short term and long term crops. For short term they are encouraged to plant papaya and passion fruit, and for long term benefit, banana and coconut tree. They are also encouraged to grow other vegetables such as eggplant, tomatoes, spinach etc.			
Recommendation letter Code Number	KKM/VL/2020/05			
Poverty line survey	37%			
Inventory number	NA			
Implementation process	 KKM has been provide special training for them Business plan development along with KKM Team. Get approval from village council through KKM motivation. Proposal writing Finding funding option Project implementation training provide by KKM Project implementation Project review by project coordinator Project completing reporting Midterm evaluation Yearend evaluation 			
Family or project background	Yogarani living in Kristokulam with three children. Yogarani has no water facility in her home. She does a small home gardening. It will be really helpful if anyone can support to build a tube well in her home. Thanking you.			
Challenges of beneficiary	At present he is struggling to water his garden because shortage of			
Project sustainability	water. With the help of more water supplies he can extend his garden for sustainable			
Community involvement / Beneficiary involvement	Will assist in any sort of labor work.			
Use and maintenance	Well Water for gardening and for daily use by his family. Once the well is completed, he intends to extend his garden for sustainable income.			
Risk description	Unable to contact beneficiary, weather condition, estimation of materials in price range.			
Risk Management	Contact beneficiary ahead of time, order materials on time. Check weather forecast.			
Previous details of any other NGO's , Government or private sponsors	Government housing & Sanitation			
Total fund request from KKM	120,000.00			
Total beneficiary contribution through their man power	Lobar charge Beneficiary contribution.			
Total Estimated	120,000.00			
Total spent	116,500.00			



Kaveri Kala Manram

Project financial progressing report with authorization

Name of the project	Water for livelihood project.			
Project analyzing date	27 th Feb 2020			
Proposal submitted date	27 th Feb 2020 KKM			
Project start date	10 th Jun2020			
Project completion date	07.07.2020			
Total project beneficiaries	02			
Estimated budget as mention in proposal	120,000.00			
Funding from donor	120,000.00			
Actual spent for project	116,500.00			
Current funding status	3,500.00			
Project sponsor	Care's foundation through Vanni Hope			
Donation receipt No	472 - 501 - 540			
	Cheque No	Amount		
	434071	1,000.00		
	434090	95,000.00		
Payment Cheque No	676101	1500.00		
	676115	1000.00		
	676108			
	434094			
	Total	116,500.00		
Vouchers No	21,29,02,02,08,15	· · · · · · · · · · · · · · · · · · ·		
	Mr. S Puththisigamani,			
Project approved by	Treasurer,			
	Kaveri Kala Manram.			
	Mr.Thibakar			
Implemented by	Mr.Nagenthiran			
	Miss.J.Sathiyapama			
	Completion report			
Reporting by	Kaveri Kala Manram			
Keporting by	Reporting Unit			
Account authorized by	Mrs.K.Ketheswary			
Reporting submitted to	Vanni Hope Members of the committee KKM.			
Reporting in KKM Website <u>http://kaverikalamandram-</u> kkm.org/last/KKM%202020%20projects.html	AP/14			

Authorized by Administrative officer, Kaveri Kala Manram



	All figures in SL	Unit	Unit Cost	Quantity	Total estimated	Spent
А	Materials					
01.	Tube well digging with electric motor	1	55000.00	1	55,000.00	95,000.00
02.	Name board (Two name board printed by one damaged)	1	1200.00	1	1,200.00	2000.00
03.	Meson charge	1	1800.00	2	3,600.00	6000.00
04.	Labor charge			1		1,500.00
	Admin cost				12,000.00	12,000.00
	Subtotal cost				120,000.00	116,500.00
	Balance					3,500.00


A.Let.

Account authorizer



BENIFICIARY PROJECT REQUEST LETTER

P. OBB Broin amo Bar india OBL: 9 Dati 20/06/2000 ETTO BERCHE is a section of the Bud altade Bun Blickovi) Charle Church Church Church Church Ei Ouge glossmon isteris the sources PHI contras Binaruras lacours in 18 Bercia sun 100 Englording and ano server anistrained and alcondestraal Q-1 and Being O Electicol installourescore maand equilipriment & esperiel Bosily :constitute ancode lower indis - rais Following and marcing a alteriand with Baldende Eperman. Airia 4. 00 000 Dom



AGRIMENT WITH CONRACTOR



காவேரி கலா மன்றம் வப்பக்களாருக்கான வப்பக்க பலவ

விபரம்	படத்த படிவம் பதில்
வேலையின் பெயர்	Opres
ஒப்பந்தகாரரின் பெயர்	00
ஒப்பந்த நிறுவனத்தின் பெயர்	630 Marina no
ஒப்பந்த நிறுவன பதவு இலக்கம்	
ஒப்பந்தகாரர் தொலைபேசி இலக்கம்	EOU/DE/DC/ANU/2017/03
டிப்பந்த பணி விலாசம்	0776645689 (076481880
ுப்பந்த பணி உரிமையாளா்	3000 grow egales
ஒப்பந்த பணி உரிமையாளர் தொலைபேசி இலக்கம்	5. algul Quera
ஒப்பந்த பணி நிதி ஒதுக்கீடு (எழுத்தில்)	077,8991481
ஒப்பந்த பணி தொடங்கும் திகதி	Osmon sundow second
ஒப்பந்த பணி முடிவுறும் திகதி ஒப்பந்த பணி முடிவுறும் திகதி	1.3/06/2020
ஒப்பந்த பணி பேலை அட்டவணை இணைக்கப்பட்டுள்ளதா?	15/06/2020
പ്പെട്ടെ പഞ്ഞ് ബോബ് ച്വലപ്പത്തെ ജ്യാത്തകാലവല്യണ്ണാന്? ഉപപട്ടെ പഞ്ഞിർക്തൽ ഖന്യെവലർ	-000000
ஒப்பந்த பணிக்கான வரைப்பம் ஒப்பந்த பணிக்கு பயணாளிக்கு வழங்கப்படும்	Cynu aspa agraged and and
பேத்த பனக்கு பக்ணாளக்கு வழங்கப்பரும் இலத்திரனியலின் பெயர், அதன் கெம்பனி பெயர், உத்தரவாதக் காலப்பகுதி.	amil aspar (aggrege and all all all and all all all all all all all all all al
தழாய் வேலைமுடிவடைந்தவுடன் 3 மணித்தியாலங்கள் தொடர்ச்சியாக தண்ணீர் இறைத்து காட்டுதல் கட்டாயமாகும்.	
தழாய் கிணற்றின் நீருக்கான உத்தரவாதக் காலப்பகுதி.	
ஒப்பந்த பணி நிதி பபங்கீடு - கட்டம் O1	
லப்பந்த பணி நி <i>தி</i> பபங்கீடு - கட்டம் 02	
ப்பந்த பணி நிதி பபங்கீடு - கட்டம் 03 வேலை முடிந்து இரண்டு வாரங்களின் பின்னர்.	/
HI/RE - everywitum Problic Health Inspector Leprosy Control & W.Q.Lab RDHS Office, Vavuniya.	9000 S. Jan marine GLOM S. Jan marine Million J. Marriel Million S. Jan Marriel Constant S.

BILL WITH PAYMENT





PHOTOS













THANKS LETTER

Automotic ACODUAR BRANT Lookings

Cheminitan intratifier Cheminitani Cheminitani Cheminitani Cometani Com

ாலாச யிரிசு (கொரசாவு) மன்றிறித் 9 ம்துத்தில் மிலரிமால வார்வி ரின்னர் குன்றால் மால் தன்றில் 9 ம்துத்தில் பலில்கால குண்குள்பட்டிரிச ரின்னர் குன்றால் முன்றில் மிர்த்தாகைக்குப்பிறில் பலில்கைய குண்குளில் தொட மான நிலைரால தன்ற தெல்லப்ச மாலிரிசுகள்றிலை காய்துத்தை ம்பாலர்க் தொட தில் பாலி ம்குக்குகாட்டுக்கை வல் புண்டிரான குலை முன்றை குற்றப்பல் புண்பிராசு பட்டின்ற தாலை புண்பிராச சுலை குக்கிலாக மாலிதிரை மாலிகிலாக பட்டின்ற காலை புண்பிராச சுலை வில்லாக

BUUSES SWARDA