



KAVERI KALA MANRAM



“WATER FOR LIVELIHOOD PROJECT”



Project Completion Report

**Sponsored by
Saiva manram**

Project details

Description detail	Description
Date of Proposal திட்ட முன்வைப்பு திகதி	23 th April 2020
Project identified date & identifier முன்வைப்பாளர்	23 th April 2020& KKM Vanni hope team
Kind of Project திட்டத்தின் வகை	Water for livelihood project
Date of work start வேலை தொடங்கும் திகதி	17 th may 2020
Date of project completion வேலை முடிவடையும் திகதி	30 th may 2020
Date of reporting அறிக்கை சமர்ப்பிக்கும் திகதி	01 th June 2020
Date of final cheque payment கடைசி காசோலை வழங்கும் திகதி	29 th may 2020
Name of the beneficiary பயனாளியின் பெயர்	K,Yoganathan
Age of the beneficiary பயனாளியின் வயது	44
NIC Number/ National Authorization தேசிய அடையாள அட்டை இலக்கம்	750442005V
Address விலாசம்	Moonthan kumaraveli, Ilukku Eralakulam,Batticaloa.
Number of benefiteres பயனாளிகளின் எண்ணிக்கை	05
KKM objective காவேரி கலாமன்றத்தின் நோக்கம்	Water is essential for livelihood as well as for cultivation for short term and long term crops. The main objective of KKM Vanni Hope is to guide the beneficiary to have an income from short term and long term crops. For short term they are encouraged to plant papaya and passion fruit, and for long term benefit, banana and coconut tree. They are also encouraged to grow other vegetables such as eggplant tomatoes, spinach etc.
Recommendation letter Code Number உறுதிப்படுத்தல் கடித இலக்கம்	KKM/VH/2020
Inventory number பொருள் கொள்வனவு இருப்பு	NA
Family or project background குடும்ப மற்றும் திட்ட பின்னணி	K,Yoganathan is married with 3 children. He is a home gardener, his wife works in the farmer. His eldest daughter olevel student , second daughter is grad two student . The younger son are attending school. The family is living under the poverty line. He says because his neighboring homes have tube wells, his open well has dried up. If he gets a tube and motor he will also be able to get water for household needs and for gardening.
Challenges of beneficiary பயனாளியின் சவால்கள்	Has a home vegetable garden which he was watering using a well which has now dried up. Provision of a tube well with motor will enable him to access water for gardening.
Total fund request from KKM நிதி கோரிக்கை	120,000.00
Total Estimated மொத்த பாதீடு	120,000.00



Kaveri Kala Manram

Project financial progressing report with authorization

Name of the project	Water for livelihood project	
Project analyzing date	23rd April 2020	
Proposal submitted date	23rd April 2020	
Project start date	10th July 2020	
Project completion date	23rd July 2020	
Total project beneficiaries	05	
Estimated budget as mention in proposal	122,000.00	
Funding from donor	122,000.00	
Actual spent for project	118,500.00	
Current funding status	3,500.00	
Project sponsor	Saiva manram	
Donation receipt No	562	
Payment Cheque No	Cheque No	Amount
	676194	15,200.00
	676200	12,000.00
	676195	1,300.00
	676193	90,000.00
		118,500.00
Vouchers No	86, 87, 88, 93	
Project approved by	Mr. S Puththisigamani, Treasurer, Kaveri Kala Manram.	
Implemented by	Mr.A.S.Rooban Miss.K.Debora Jeevamalar	
Reporting status	Completion report	
Reporting by	Kaveri Kala Manram Reporting Unit	
Account authorized by	Mrs.K.Ketheswary	
Reporting submitted to	Vanni Hope Members of the committee KKM.	
Video reporting	https://www.youtube.com/watch?v=ZtAac5b_gmA	
Reporting in KKM Website http://kaverikalamandram-kkm.org/last/KKM%202020%20projects.html	AP/18	

Authorized by
Administrative officer,
Kaveri Kala Manram



KKM – Estimated budget and spent

A	Materials	Unit	Unit Cost	Quantity	Total estimated	Spent
A1	Cement	1	1080.00	4	4320.00	1,550.00
A2	Sand	1/4pq	1980.00	1/4pq	1980.00	1,300.00
A3	Cement bricks	1/4pq	1000.00	1/4pq	1000.00	1,000.00
A4	Cement stone	1	50.00	130	6500.00	
A5	Paint	1	1000.00	1	1000.00	
A6	Brush	1	550.00	1	550.00	
A7	Thinner		350.00	1	350.00	
A9	Electric motor	1	25000.00		25000.00	
A10	Pipe & materials		5000.00		5000.00	5,350.00
A11	Name board	1	3200.00	1	3200.00	1,300.00
B	Implementation charge					
B1	Tube well digging (Pluming charge)	1	55000.00	1	55000.00	90,000.00
B2	Meson charge	1	1800.00	2	3600.00	5,000.00
B3	Labor charge				Beneficiary contribution	
C	Local Transport					
C1	Transport	2500.00	2500.00		2500.00	1,000.00
E	Subtotal cost				110,000.00	106,500.00
F	Project cost				12,000.00	12,000.00
G	Total Cost					
					122,000.00	118,500.00

Account authorizer

A. 12016



Bill's with payment

MAHINDRA Hardware & Electricals
 1057 PONDY

Sl. No.	Description	Rate	Qty	Am.
1	1/2" Dia	100	10	10000
2	1/4" Dia	50	20	5000
3	3/8" Dia	75	15	7500
4	1/2" Dia	100	10	10000
5	1/4" Dia	50	20	5000
6	3/8" Dia	75	15	7500
7	1/2" Dia	100	10	10000
8	1/4" Dia	50	20	5000
9	3/8" Dia	75	15	7500
10	1/2" Dia	100	10	10000
11	1/4" Dia	50	20	5000
12	3/8" Dia	75	15	7500
13	1/2" Dia	100	10	10000
14	1/4" Dia	50	20	5000
15	3/8" Dia	75	15	7500
16	1/2" Dia	100	10	10000
17	1/4" Dia	50	20	5000
18	3/8" Dia	75	15	7500
19	1/2" Dia	100	10	10000
20	1/4" Dia	50	20	5000
21	3/8" Dia	75	15	7500
22	1/2" Dia	100	10	10000
23	1/4" Dia	50	20	5000
24	3/8" Dia	75	15	7500
25	1/2" Dia	100	10	10000
26	1/4" Dia	50	20	5000
27	3/8" Dia	75	15	7500
28	1/2" Dia	100	10	10000
29	1/4" Dia	50	20	5000
30	3/8" Dia	75	15	7500
31	1/2" Dia	100	10	10000
32	1/4" Dia	50	20	5000
33	3/8" Dia	75	15	7500
34	1/2" Dia	100	10	10000
35	1/4" Dia	50	20	5000
36	3/8" Dia	75	15	7500
37	1/2" Dia	100	10	10000
38	1/4" Dia	50	20	5000
39	3/8" Dia	75	15	7500
40	1/2" Dia	100	10	10000
41	1/4" Dia	50	20	5000
42	3/8" Dia	75	15	7500
43	1/2" Dia	100	10	10000
44	1/4" Dia	50	20	5000
45	3/8" Dia	75	15	7500
46	1/2" Dia	100	10	10000
47	1/4" Dia	50	20	5000
48	3/8" Dia	75	15	7500
49	1/2" Dia	100	10	10000
50	1/4" Dia	50	20	5000
51	3/8" Dia	75	15	7500
52	1/2" Dia	100	10	10000
53	1/4" Dia	50	20	5000
54	3/8" Dia	75	15	7500
55	1/2" Dia	100	10	10000
56	1/4" Dia	50	20	5000
57	3/8" Dia	75	15	7500
58	1/2" Dia	100	10	10000
59	1/4" Dia	50	20	5000
60	3/8" Dia	75	15	7500
61	1/2" Dia	100	10	10000
62	1/4" Dia	50	20	5000
63	3/8" Dia	75	15	7500
64	1/2" Dia	100	10	10000
65	1/4" Dia	50	20	5000
66	3/8" Dia	75	15	7500
67	1/2" Dia	100	10	10000
68	1/4" Dia	50	20	5000
69	3/8" Dia	75	15	7500
70	1/2" Dia	100	10	10000
71	1/4" Dia	50	20	5000
72	3/8" Dia	75	15	7500
73	1/2" Dia	100	10	10000
74	1/4" Dia	50	20	5000
75	3/8" Dia	75	15	7500
76	1/2" Dia	100	10	10000
77	1/4" Dia	50	20	5000
78	3/8" Dia	75	15	7500
79	1/2" Dia	100	10	10000
80	1/4" Dia	50	20	5000
81	3/8" Dia	75	15	7500
82	1/2" Dia	100	10	10000
83	1/4" Dia	50	20	5000
84	3/8" Dia	75	15	7500
85	1/2" Dia	100	10	10000
86	1/4" Dia	50	20	5000
87	3/8" Dia	75	15	7500
88	1/2" Dia	100	10	10000
89	1/4" Dia	50	20	5000
90	3/8" Dia	75	15	7500
91	1/2" Dia	100	10	10000
92	1/4" Dia	50	20	5000
93	3/8" Dia	75	15	7500
94	1/2" Dia	100	10	10000
95	1/4" Dia	50	20	5000
96	3/8" Dia	75	15	7500
97	1/2" Dia	100	10	10000
98	1/4" Dia	50	20	5000
99	3/8" Dia	75	15	7500
100	1/2" Dia	100	10	10000

Hatton National Bank PLC
 21072020
 Chankanaal

Pay: **K. Udayakumar**

Amount: **fifteen thousand two hundred only**

Rs. **15200/-**

ACCOUNT PAYEE ONLY
KAVERI KALA MANRAM

Signature: *[Signature]*

KAVERI KALA MANRAM
 A/C No: 157010003032

⑆576194⑆ 7083⑆157⑆ 0010003032⑆ 96

VEL DRILLERS

1057 PONDY

1057 PONDY

Hatton National Bank PLC
 21072020
 Chankanaal

Pay: **Creethavodivel**

Amount: **Ninety thousand only**

Rs. **90000/-**

ACCOUNT PAYEE ONLY
KAVERI KALA MANRAM

Signature: *[Signature]*

KAVERI KALA MANRAM
 A/C No: 157010003032

⑆576193⑆ 7083⑆157⑆ 0010003032⑆ 96

K yohanathan Tech
 MAIN STREET, KARUTHAMANGAI
 6027588444
 Email: ktechtech@gmail.com

1057 PONDY

Sl. No.	Description	Rate	Qty	Am.
1	1/2" Dia	100	10	10000
2	1/4" Dia	50	20	5000
3	3/8" Dia	75	15	7500
4	1/2" Dia	100	10	10000
5	1/4" Dia	50	20	5000
6	3/8" Dia	75	15	7500
7	1/2" Dia	100	10	10000
8	1/4" Dia	50	20	5000
9	3/8" Dia	75	15	7500
10	1/2" Dia	100	10	10000
11	1/4" Dia	50	20	5000
12	3/8" Dia	75	15	7500
13	1/2" Dia	100	10	10000
14	1/4" Dia	50	20	5000
15	3/8" Dia	75	15	7500
16	1/2" Dia	100	10	10000
17	1/4" Dia	50	20	5000
18	3/8" Dia	75	15	7500
19	1/2" Dia	100	10	10000
20	1/4" Dia	50	20	5000
21	3/8" Dia	75	15	7500
22	1/2" Dia	100	10	10000
23	1/4" Dia	50	20	5000
24	3/8" Dia	75	15	7500
25	1/2" Dia	100	10	10000
26	1/4" Dia	50	20	5000
27	3/8" Dia	75	15	7500
28	1/2" Dia	100	10	10000
29	1/4" Dia	50	20	5000
30	3/8" Dia	75	15	7500
31	1/2" Dia	100	10	10000
32	1/4" Dia	50	20	5000
33	3/8" Dia	75	15	7500
34	1/2" Dia	100	10	10000
35	1/4" Dia	50	20	5000
36	3/8" Dia	75	15	7500
37	1/2" Dia	100	10	10000
38	1/4" Dia	50	20	5000
39	3/8" Dia	75	15	7500
40	1/2" Dia	100	10	10000
41	1/4" Dia	50	20	5000
42	3/8" Dia	75	15	7500
43	1/2" Dia	100	10	10000
44	1/4" Dia	50	20	5000
45	3/8" Dia	75	15	7500
46	1/2" Dia	100	10	10000
47	1/4" Dia	50	20	5000
48	3/8" Dia	75	15	7500
49	1/2" Dia	100	10	10000
50	1/4" Dia	50	20	5000
51	3/8" Dia	75	15	7500
52	1/2" Dia	100	10	10000
53	1/4" Dia	50	20	5000
54	3/8" Dia	75	15	7500
55	1/2" Dia	100	10	10000
56	1/4" Dia	50	20	5000
57	3/8" Dia	75	15	7500
58	1/2" Dia	100	10	10000
59	1/4" Dia	50	20	5000
60	3/8" Dia	75	15	7500
61	1/2" Dia	100	10	10000
62	1/4" Dia	50	20	5000
63	3/8" Dia	75	15	7500
64	1/2" Dia	100	10	10000
65	1/4" Dia	50	20	5000
66	3/8" Dia	75	15	7500
67	1/2" Dia	100	10	10000
68	1/4" Dia	50	20	5000
69	3/8" Dia	75	15	7500
70	1/2" Dia	100	10	10000
71	1/4" Dia	50	20	5000
72	3/8" Dia	75	15	7500
73	1/2" Dia	100	10	10000
74	1/4" Dia	50	20	5000
75	3/8" Dia	75	15	7500
76	1/2" Dia	100	10	10000
77	1/4" Dia	50	20	5000
78	3/8" Dia	75	15	7500
79	1/2" Dia	100	10	10000
80	1/4" Dia	50	20	5000
81	3/8" Dia	75	15	7500
82	1/2" Dia	100	10	10000
83	1/4" Dia	50	20	5000
84	3/8" Dia	75	15	7500
85	1/2" Dia	100	10	10000
86	1/4" Dia	50	20	5000
87	3/8" Dia	75	15	7500
88	1/2" Dia	100	10	10000
89	1/4" Dia	50	20	5000
90	3/8" Dia	75	15	7500
91	1/2" Dia	100	10	10000
92	1/4" Dia	50	20	5000
93	3/8" Dia	75	15	7500
94	1/2" Dia	100	10	10000
95	1/4" Dia	50	20	5000
96	3/8" Dia	75	15	7500
97	1/2" Dia	100	10	10000
98	1/4" Dia	50	20	5000
99	3/8" Dia	75	15	7500
100	1/2" Dia	100	10	10000

Hatton National Bank PLC
 5.1078080
 Chankanaal

Pay: **Rev. A S Ruban**

Amount: **one thousand and three hundred only**

Rs. **1300/-**

ACCOUNT PAYEE ONLY
KAVERI KALA MANRAM

Signature: *[Signature]*

KAVERI KALA MANRAM
 A/C No: 157010003032

⑆576195⑆ 7083⑆157⑆ 0010003032⑆ 96

KAVERI KALA MANRAM
 No. 856, Ananthapuram East, Kilnoochi,
 Reg No: 42/18/19/160/2012/20 Reg No: 42/18/19/160/2009 Reg No: 11/31/19/04

192

Received with thanks from: **Siva Manram (Fund received receipt no 1560)** Date: **24/11/2020**

Name: **Australia**

Address: **Australia**

For: **K. yoganathan (Admin cost)**

Sum of: **Twelve thousand only**

Amount: **12,000/-**

Signature: *[Signature]*

⑆576200⑆ 7083⑆157⑆ 0010003032⑆ 96

Hatton National Bank PLC
 21072020
 Chankanaal

Pay: **Kaveri kala manram**

Amount: **Twelve thousand only**

Rs. **12,000/-**

ACCOUNT PAYEE ONLY
KAVERI KALA MANRAM

Signature: *[Signature]*

KAVERI KALA MANRAM
 A/C No: 157010003032

⑆576200⑆ 7083⑆157⑆ 0010003032⑆ 96

Photos



Report from project beneficiary after project completion



காவேரி கலா மன்றம்

Report from project beneficiary after project completion

A. Personal details:

தனிப்பட்ட விபரம்:

1. பெயர்: க. சேனாசாமிந்ன்
2. தொலைபேசி இலக்கம்: 0760100944
3. தேசிய அடையாள அட்டை: 750442005V
4. முகவரி: சூத்திரன் குமாரசாமி, கிஜந்தே, ராமநாதபுரம் மட்டத்தாம்படி,
5. வேலை தொடங்கப்பட்ட காலம்: 15/07/2020
6. வேலை முடிக்கப்பட்ட காலம்: 16/07/2020

B. Material authorization:

வழங்கப்பட்ட பொருட்கள் விபரம்:

பொருட்கள்	அளவு
சூதிரன் குமாரசாமி (கிஜந்தே மட்டத்தாம்படி)	130' (கிஜந்தே மட்டத்தாம்படி)
1" பைப் 1'-பைப்	09
1 1/2" பைப், 1 1/2" bend, ரூம்.	01, 02, 01
1 1/2" Ball valve, 1" Ball valve, 1 1/2" x 1" RS.	01, 01, 01

வளாகத்தில் உள்ள மரங்கள் விபரம்:

மரக்கன்றுகள் விபரம்	அளவு
ஜெனீனாங் கிண்டி	55
ஜெனீனாங் கிண்டி	15
மாடா	05
ஜெனீனாங்	03
ஜெனீனாங் கிண்டி	05
	50 மட்டத்தாம்படி

வியட்னோர்
கிரேசர் கிராம பன்றம்
சுனாத்தியூம்
கிரிபுத்தந்தி

க. யோகநாதன்
முத்து மெய்யாணி
கிழந்த
நா. ரமந்தம்
மட்டக்கமம் 4
16/07/2020

நன்றி தெரிவிப்பானது

கனம் யோர்!

கேள்படி மூலமாக நான் உட்கட்டிய அளவிற்கான
கட்டி கொடுக்க நன்றி கூறும் நேரம் நான் இப்போது இது இவ்வகையில்
மிகவும் கடினமாக இருக்கும் நேரம் நான் அடிக்கடி அன்றாட
அமைதிமயம் தூக்கம் இல்லாமல் காலம் கழித்துள்ள
மத்தியம் மாற்றும் வந்தேன். இப்போது (கொவிட 19)
கொடுக்க திட்டமிட்டால் நான் உடல் இல்லாத நிலை
முடியாமல் இருக்கிற கடினமாய் இருப்பதற்கு
அடியாட்கொடுக்க. இப்போது கிரேசர் கிராம பன்றம்
வண்ணகோயில் (அய்யம்பாளையம்) கைவம் நன்றி கனம்
இது கடினமாக இருக்கிறது இன்னும் அடிக்கடி இருப்பான
நீர் வந்தால் இப்போது இப்போது இப்போது இப்போது
இது அடியை மாற்றும் கொடுக்கும். அன்றா
இது இது இப்போது இப்போது மயக்கம் நான் இப்போது
மாற்றும் கட்டி மூலம் அடிக்கடி மாற்றும் மாற்றும்
இருக்கின்றது. இவ்வகை மாற்றும் இப்போது இப்போது
அய்யம்பாளையம் கைவம் இப்போது இப்போது இப்போது
மாற்றும் கிரேசர் கிராம பன்றம் இப்போது இப்போது
தூக்கம் இன்னும் இப்போது இப்போது இப்போது
இருக்கிறது.

நன்றி.
இவ்வகை,
K. YOGANATHAN