



KAVERY KALA MANRAM
“Water for livelihood project”



Project Completion Report

Sponsored by
Care's Foundation
Through
Vanni Hope

PROJECT DETAILS

Description detail	Description
Date of Proposal	03 th Mar 2020
Project identified date & identifier	03 th Mar 2020KKM
Kind of Project	Water for livelihood project
Name of the beneficiary	P.Pashmina
Age of the beneficiary	14
NIC Number/ National Authorization	Student
Address	Kiristorkulam, vavuniya
T.P number	0766586640
Number of benefiteres	04
KKM objective	Water is essential for livelihood as well as for cultivation for short term and long term crops. The main objective of KKM Vanni Hope is to guide the beneficiary to have an income from short term and long term crops. For short term they are encouraged to plant papaya and passion fruit, and for long term benefit, banana and coconut tree. They are also encouraged to grow other vegetables such as eggplant, tomatoes, spinach etc.
Recommendation letter Code Number	KKM/VL/2020/08
Poverty line survey	37%
Inventory number	NA
Implementation process	<ul style="list-style-type: none"> KKM has been provide special training for them Business plan development along with KKM Team. Get approval from village council through KKM motivation. Proposal writing Finding funding option Project implementation training provide by KKM Project implementation Project review by project coordinator Project completing reporting Midterm evaluation Yearend evaluation
Family or project background	Pashima living in Kristokulam living with her father and a higher school student. Father is a daily labour worker. They have no water facility at home and using neighbours well for daily use which is very uncomfortable. If they have water at home, they can do home garden for extra income to live. A tube well will be a big support for their survival. Thank you.
Challenges of beneficiary	At present he is struggling to water his garden because shortage of water.
Project sustainability	With the help of more water supplies he can extend his garden for sustainable income.
Community involvement / Beneficiary involvement	Will assist in any sort of labor work.
Use and maintenance	Well Water for gardening and for daily use by his family. Once the well is completed, he intends to extend his garden for sustainable income.
Risk description	Unable to contact beneficiary, weather condition, estimation of materials in price range.
Risk Management	Contact beneficiary ahead of time, order materials on time. Check weather forecast.
Previous details of any other NGO's , Government or private sponsors	Government housing & Sanitation
Total fund request from KKM	120,000.00
Total beneficiary contribution through their man power
Total Estimated	120,000.00
Total spent	116,500.00



Kaveri Kala Manram

Project financial progressing report with authorization

Name of the project	Water for livelihood project.	
Project analyzing date	27 th Feb 2020	
Proposal submitted date	27 th Feb 2020KKM	
Project start date	10 th Jun2020	
Project completion date	07.07.2020	
Total project beneficiaries	02	
Estimated budget as mention in proposal	120,000.00	
Funding from donor	120,000.00	
Actual spent for project	116,500.00	
Current funding status	3,500.00	
Project sponsor	Care's foundation through Vanni Hope	
Donation receipt No	472 - 501 - 540	
Payment Cheque No	Cheque No	Amount
	434072	1,000.00
	434088	95,000.00
	676102	1,500.00
	676113	6,000.00
	676116	1000.00
	434096	12,000.00
	Total	116,500.00
Vouchers No	23,26,03,03,13,06	
Project approved by	Mr. S Puththisigamani, Treasurer, Kaveri Kala Manram.	
Implemented by	Mr.M.Thibakar Mr.Nagenthiran	
Reporting status	Completion report	
Reporting by	Kaveri Kala Manram Reporting Unit	
Account authorized by	Mrs.K.Ketheswary	
Reporting submitted to	Vanni Hope Members of the committee KKM.	
Reporting in KKM Website http://kaverikalmandram-kkm.org/last/KKM%202020%20projects.html	AP/13	

Authorized by
Administrative officer,
Kaveri Kala Manram



KKM – ESTIMATED BUDGET AND SPENT

	All figures in SL	Unit	Unit Cost	Quantity	Total estimated	Spent
A	Materials					
01.	Tube well digging with electric motor	1	55000.00	1	55,000.00	95,000.00
02.	Name board	1	1200.00	1	1,200.00	2000.00
03.	Meson charge	1	1800.00	2	3,600.00	6000.00
04.	Labor charge			1		1,500.00
	Admin cost				12,000.00	12,000.00
	Subtotal cost				120,000.00	116,500.00
	Balance					3,500.00

A. K. K. S.
Account authorizer



BENEFICIARY PROJECT REQUEST LETTER

P. பன்மீனா
கிழிம்குவடுளம்

செட்டிபுளம்

20/06/2020

ஆயக்கினர்

காலேறி கலாணம்

கூணம்

ஐயா | சிம்மணி

இதன்படி விலாசத்தில் வசிக்கும் நான்
தீவ் வசதி இல்லாமல் மிகவும் கர்ப்பப்பட்டுடன் P.H.I
உடைய தீவ் வசதி திட்டம் காலேறி கலாணத்தின்
- ரால் கிடைக்கப்பெற்றது தற்போது பிடிபு குழுவிலிருந்து
தண்ணீர் கொடர்ச்சியாக 1 - 2 மணிக்குமேல்
அடித்துக் கொண்புருப்பதை நான்கள் அறநாணிக்கும்

குறிப்பு: திட்டத்தின் அளவு குறைவாக இரப்பதால்
காலபகுதிக் கும்ப தண்ணீர் உயர்வானதாக
இருக்கின்றது.
இப்படிக்கு

* P. பன்மீனா

1.0. 346984950 ✓

I. A. S. S. I. APALAN
Public Health Inspector
Leprosy Control & W. Q. Lab
RDHS Office,
Vavuniya.



காவேரி கலா மன்றம்
ஒப்பந்தகாரருக்கான ஒப்பந்த படிவம்

விபரம்	பதில்
வேலையின் பெயர்	
ஒப்பந்தகாரரின் பெயர்	
ஒப்பந்த நிறுவனத்தின் பெயர்	சு. முனையன்
ஒப்பந்த நிறுவன பதவு இலக்கம்	625 சிவம்
ஒப்பந்தகாரர் தொலைபேசி இலக்கம்	EOU/RE/201/ANU/2017/03
ஒப்பந்த பணி விலாசம்	0786645689 (0764318802)
ஒப்பந்த பணி உரிமையாளர்	மாணவன் குமார்
ஒப்பந்த பணி உரிமையாளர் தொலைபேசி இலக்கம்	5. உதயமணி
ஒப்பந்த பணி நிதி ஒதுக்கீடு (எழுத்தில்)	0778991481
ஒப்பந்த பணி தொடங்கும் திகதி	13/06/2020
ஒப்பந்த பணி முடிவுறும் திகதி	15/06/2020
ஒப்பந்த பணி வேலை அட்டவணை இணைக்கப்பட்டுள்ளதா?	
ஒப்பந்த பணிக்கான வரைபடம்	இராய் அபித்யா அபித்யா உதயமணி
ஒப்பந்த பணிக்கு பயணாளிக்கு வழங்கப்படும் இலத்திரணியலின் பெயர், அதன் கெம்பணி பெயர், உத்தரவாதக் காலப்பகுதி.	INCH SUB MED SHIBCE 1000
குழாய் வேலைமுடிவடைந்தவுடன் 3 மணித்தியாலங்கள் தொடர்ச்சியாக தண்ணீர் இறைத்து காட்டுதல் கட்டாயமாகும்.	
குழாய் கிணற்றின் நீருக்கான உத்தரவாதக் காலப்பகுதி.	
ஒப்பந்த பணி நிதி பபங்கீடு - கட்டம் 01	-
ஒப்பந்த பணி நிதி பபங்கீடு - கட்டம் 02	-
ஒப்பந்த பணி நிதி பபங்கீடு - கட்டம் 03 வேலை முடிந்து இரண்டு வாரங்களின் பின்னர்.	✓

ஒப்பந்தகாரர்
S. M. DRILLERS
Kovilady,
Vavuniya
PHI/RE - வவுனியா

சி. ஏம்மா A. பண்டாரா
P - விஜி ஏன் S. ஏவன் எம்மயன்
S. உதயமணி
பயணாளிகள் மேற்பார்வை அதிகாரி



25/06/2020

Public Health Inspector
Leprosy Control & W.Q.Lab
RDHS Office,
Vavuniya.

BILL WITH PAYMENT

பார்த்தீபன் ஆர்ட்ஸ்
Parththeepan Art & Digital Printing
 2398
 Owner: M.Parththeepan
 T.P: 0777402847

பொருள்	அளவு	விலை	மொத்தம்
P Board	1000	1000/-	1000/-

2398

Hatton National Bank PLC
 19062020
 Pay to the order of **M. parththeepan**
 One thousand only
 1000/-
KAVERI KALA MANRAM
 Account Pay Only
 KAVERTI
 AC No. 15701000202
 7083-1570 0010001032 95

பார்த்தீபன் ஆர்ட்ஸ்
Parththeepan Art & Digital Printing
 2398
 Owner: M.Parththeepan
 T.P: 0777402847

பொருள் அளவு விலை மொத்தம்
 P Board 1000 1000/- 1000/-

Hatton National Bank PLC
 03072020
 Pay to the order of **Fathima Faslina Thangarsa**
 Six thousand only
 6000/-
KAVERI KALA MANRAM
 ACCOUNT PAYEE ONLY
 KAVERTI
 AC No. 15701000202
 7083-1570 0010001017 96

பார்த்தீபன் ஆர்ட்ஸ்
Parththeepan Art & Digital Printing
 2398
 Owner: M.Parththeepan
 T.P: 0777402847

பொருள் அளவு விலை மொத்தம்
 P Board 1000 1000/- 1000/-

Hatton National Bank PLC
 03072020
 Pay to the order of **J. Sathyapama**
 One thousand and Five hundred only
 1500/-
KAVERI KALA MANRAM
 ACCOUNT PAYEE ONLY
 KAVERTI
 AC No. 15701000202
 7083-1570 0010001032 96

PHOTO'S



