



KAVERY KALA MANRAM
“Water for livelihood project”
Project Completion Report



Sponsored by
Care's Foundation
Through
Vanni Hope

PROJECT DETAILS

Description detail	Description
Date of Proposal	03 th Mar 2020
Project identified date & identifier	03 th Mar 2020KKM
Kind of Project	Water for livelihood project
Name of the beneficiary	S.Vellaiyamma
Age of the beneficiary	65 years
NIC Number/ National Authorization	556036132V
Address	Menifarm, Vavuniya
Number of benefiteres	02
KKM objective	Water is essential for livelihood as well as for cultivation for short term and long term crops. The main objective of KKM Vanni Hope is to guide the beneficiary to have an income from short term and long term crops. For short term they are encouraged to plant papaya and passion fruit, and for long term benefit, banana and coconut tree. They are also encouraged to grow other vegetables such as eggplant, tomatoes, spinach etc.
Recommendation letter Code Number	KKM/VL/2020/07
Poverty line survey	40%
Inventory number	NA
Implementation process	<ul style="list-style-type: none"> • KKM has been provide special training for them • Business plan development along with KKM Team. • Get approval from village council through KKM motivation. • Proposal writing • Finding funding option • Project implementation training provide by KKM • Project implementation • Project review by project coordinator • Project completing reporting • Midterm evaluation • Yearend evaluation
Family or project background	Vellaiamma living in Manipam 66 years of age living with her grandchildren of 11 and 13 years of age. They are in Primary and secondary school. They have no water facility at home. They are sharing a common well and a distance to walk daily. They are struggling for daily income. If they can have a tube well built in their home which will be a great support to do home gardening for extra income. Thanking you.
Challenges of beneficiary	At present he is struggling to water his garden because shortage of water.
Project sustainability	With the help of more water supplies he can extend his garden for sustainable income.
Community involvement / Beneficiary involvement	Will assist in any sort of labor work.
Use and maintenance	Well Water for gardening and for daily use by his family. Once the well is completed, he intends to extend his garden for sustainable income.
Risk description	Unable to contact beneficiary, weather condition, estimation of materials in price range.
Risk Management	Contact beneficiary ahead of time, order materials on time. Check weather forecast.
Previous details of any other NGO's , Government or private sponsors	Government housing & Sanitation
Total fund request from KKM	120,000.00
Total Estimated	120,000.00
Total spent	116,500.00



Kaveri Kala Manram

Project financial progressing report with authorization

Name of the project	Water for livelihood project.	
Project analyzing date	27 th Feb 2020	
Proposal submitted date	27 th Feb 2020KKM	
Project start date	10 th Jun2020	
Project completion date	07.07.2020	
Total project beneficiaries	02	
Estimated budget as mention in proposal	120,000.00	
Funding from donor	120,000.00	
Actual spent for project	116,500.00	
Current funding status	3,500.00	
Project sponsor	Care's foundation through Vanni Hope	
Donation receipt No	472 - 501 - 540	
Payment Cheque No	Cheque No	Amount
	434074	1,000.00
	434087	95,000.00
	676106	1,500.00
	676110	6,000.00
	676117	1000.00
	434093	12,000.00
TOTAL	116,500.00	
Vouchers No	20,09,06,10,17	
Project approved by	Mr. S Puththisigamani, Treasurer, Kaveri Kala Manram.	
Implemented by	Mr.M.Thibakar Mr.Nagenthiran Miss.J.Sathiyapama	
	Completion report	
Reporting by	Kaveri Kala Manram Reporting Unit	
Account authorized by	Mrs.K.Ketheswary	
Reporting submitted to	Vanni Hope Members of the committee KKM.	
Reporting in KKM Website http://kaverikalmandram-kkm.org/last/KKM%202020%20projects.html	AP/10	

Authorized by
Administrative officer,
Kaveri Kala Manram



KKM - ESTIMATED BUDGET & SPENT

	All figures in SL	Unit	Unit Cost	Quantity	Total estimated	Spent
A	Materials					
01.	Tube well digging with electric motor	1	55000.00	1	55,000.00	95,000.00
02.	Name board (Two name board printed by one damaged)	1	1200.00	1	1,200.00	2000.00
03.	Meson charge	1	1800.00	2	3,600.00	6000.00
04.	Labor charge			1		1,500.00
	Admin cost				12,000.00	12,000.00
	Subtotal cost				120,000.00	116,500.00
	Balance					3,500.00

A. K. K.

Account authorizer



BENEFICIARY PROJECT REQUEST LETTER

செ. சிவசுப்பிரமணியம்

1 ம் பூண்டி

மெலிதாபுரம்

செட்டிபட்டினம்

20/06/2020

அயக்கினர்

காணியாசலாபுரம்

கனம்!

ஐயா / சிம்மணி.

இந்தப் படி நிலைகளில் வசிக்கும் நான்
நீர்வழி இல்லாமல் மிகவும் கஷ்டப்பட்டேன் PHI
உடனாக நீர்வழி திட்டம் காணியாசலாபுரத்திற்கு
கிடைக்கப்படுமாறு தந்தேன். அது குடியில் இருந்து
கண்ணீர் தொடர்ச்சியாக 1-2 மணிக்குமேல் சிவந்த
- சிகரணம் தரும் நான்கள் சிவதளிக்கேனாம்.
சுவிப்பு
நீர்மட்டத்தில் சிவந்தேனாம். இதுபோன்ற கால பகுதிகளில்
கண்ணீர் உயர்வடைவதாக அறியப்படுகிறது.
இப்படித்தான்.

செ. சிவசுப்பிரமணியம்

556836132



I.A.SIVAPALAN
Public Health Inspector
Leprosy Control & W.Q. Lab
RDHS Office,
Vavuniya.

AGRIMENT WITH CONTRACTOR



காவேரி கலா மன்றம் ஒப்பந்தகாரருக்கான ஒப்பந்த படிவம்

விபரம்	பதில்
வேலையின் பெயர்	
ஒப்பந்தகாரரின் பெயர்	சு. சுவாமிநாதன்
ஒப்பந்த நிறுவனத்தின் பெயர்	சு. சுவாமிநாதன்
ஒப்பந்த நிறுவன பதவு இலக்கம்	EOU/RE/20/ANU/2017/103
ஒப்பந்தகாரர் தொலைபேசி இலக்கம்	0776645689 (0764845802)
ஒப்பந்த பணி விலாசம்	சு. சுவாமிநாதன்
ஒப்பந்த பணி உரிமையாளர்	சு. சுவாமிநாதன்
ஒப்பந்த பணி உரிமையாளர் தொலைபேசி இலக்கம்	0778991481
ஒப்பந்த பணி நிதி ஒதுக்கீடு (எழுத்தில்)	பெரியசாலை காவேரி கலா மன்றம்
ஒப்பந்த பணி தொடங்கும் திகதி	13/06/2020
ஒப்பந்த பணி முடிவுறும் திகதி	15/06/2020
ஒப்பந்த பணி வேலை அட்டவணை இணைக்கப்பட்டுள்ளதா?	
ஒப்பந்த பணிக்கான வரைபடம்	இருள் சுவாமிநாதன் சுவாமிநாதன்
ஒப்பந்த பணிக்கு பயணாளிக்கு வழங்கப்படும் இலத்திரணியலின் பெயர், அதன் கெம்பணி பெயர், உத்தரவாதக் காலப்பகுதி.	INCH SUB M E D SHIBCE 1 இன்ச்
குழாய் வேலைமுடிவடைந்தவுடன் 3 மணித்தியாலங்கள் தொடர்ச்சியாக தண்ணீர் இறைத்து காட்டுதல் கட்டாயமாகும்.	
குழாய் கிணற்றின் நீருக்கான உத்தரவாதக் காலப்பகுதி.	
ஒப்பந்த பணி நிதி பபங்கீடு - கட்டம் 01	-
ஒப்பந்த பணி நிதி பபங்கீடு - கட்டம் 02	-
ஒப்பந்த பணி நிதி பபங்கீடு - கட்டம் 03 வேலை முடிந்து இரண்டு வாரங்களின் பின்னர்.	✓

சு. சுவாமிநாதன் P. சுவாமிநாதன்

P - விஜி சுவாமிநாதன் S. சுவாமிநாதன்

சு. சுவாமிநாதன்

J. S. S. S. S.

பயணாளிகள்

மேற்பார்வை அதிகாரி

ஒப்பந்தகாரர்
S. S. S. S. S.
PHI/RE - வவுனியா



25/06/2020

L. S. S. S. S. S.
Public Health Inspector
Leprosy Control & W.Q. Lab
RDHS Office,
Vavuniya.

BILL WITH PAYMENT



Kajan Drillers
 Anjan Kizhadi, Tharapananchal, Vavuniya, Sri Lanka
 Email: kajan@kjan.com
 077 864588, 071 916196
 KAVARI KALA MANRAM

KAVARI KALA MANRAM 20/06/20

No	Description	Rs	Cr
	DOCKET, GUY WELLS, 2000		
	LONG AND O TANK		
	SAMMESHURE, MAREP		
	FINISH, GARDY		
	(with 10000/-)		
		10000/-	
			100

100

• Accounting Department
 • Daily Reporting
 • Daily Application

10000

Hatton National Bank PLC
 19062020

Pay **M. parth-theepan**

Rs. **one thousand only**

Rs. **1000/-**

KAVERI KALA MANRAM

KAVERI KALA MANRAM Account Pay Only
 A/C No: 157010003032

₹434074 7083-1570 0040003032 95

பார்த்தீபன் அர்ட் & டிஜிட்டல் ப்ரின்ட்
 Parththeepan Art & Digital Printing
 2613

KAVARI KALA MANRAM 19/06/20

No	Description	Rs	Cr
	on P. Board		1000
	(GASMIN)		
		1000	
			100

1000

Owner: M. Parththeepan
 T.P: 0777402847

Hatton National Bank PLC
 03072020

Pay **M. parth-theepan**

Rs. **one thousand only**

Rs. **1000/-**

KAVERI KALA MANRAM

KAVERI KALA MANRAM ACCOUNT PAYEE ONLY
 A/C No: 157010003032

₹676117 7083-1570 0040003032 95

KAVERI KALA MANRAM
 No. 506, Ananthapuram East, Killewache.
 174

Received with thanks from: **Care Foundation (Fund received account for Care)**
 Date: **01/07/2020**

Name: **Care Foundation (Fund received account for Care)**
 Address: **Australia**
 For: **S. Velloigamma (Admin care)**

Sum of: **Twelve thousand only**

Amount: **10,000/-**

Signature: _____

Hatton National Bank PLC
 23062020

Pay **Kaveri kala manram**

Rs. **Twelve thousand only**

Rs. **12000/-**

KAVERI KALA MANRAM

KAVERI KALA MANRAM Account Pay Only
 A/C No: 157010003032

₹434093 7083-1570 0040003032 95

PHOTO'S



THANKS LETTER

கியங்கோர்
காடையிலா 100000ம்
கிளிநொச்சி

வெள்ளையம்பலா
பெண்கியாடம்
பி.பி.100000ம்
2020.07.01

நன்றி உணர்வு

உலகமே உருவாகிய உலகமும் வெள்ளையம்பலா அகில நான்
நிதிப்படுத்தும் டாக்டரின் பெண்கியாடம் உலகமும் எனக்கு தண்ணீர்
உலகி கிவ்வாய் தருந்தவாகு தண்ணீர் உலகியனை உலகமும் உலக காடையி
காடையிலா 100000ம் உலகமும் cares Foundation நண்பர்களுக்கு vanni Ho
காடையிலா 100000ம் எனக்கு காடையிலா 100000ம் காடையிலா 100000ம்
நன்றியனை நிதிப்படுத்தும் நினைக்கிறேன்

கியங்கோர்
பி.பி.100000ம்