



"Water for livelihood project"



Project Completion Report

Sponsored by Care's Foundation Through Vanni Hope

Description detail	Description		
Date of Proposal	03 th Mar 2020		
Project identified date & identifier	03 th Mar 2020KKM		
Kind of Project	Water for livelihood project		
Name of the beneficiary	S.Vijakumary		
Age of the beneficiary	50years		
NIC Number/ National Authorization	1970741033444		
Address	Kiristorkulam vavuniya		
T.P number Number of benefiters	0778376565 04		
Number of benefiters	Water is essential for livelihood as well as for cultivation for short term and		
KKM objective	long term crops. The main objective of KKM Vanni Hope is to guide the beneficiary to have an income from short term and long term crops. For short term they are encouraged to plant papaya and passion fruit, and for long term benefit, banana and coconut tree. They are also encouraged to grow other vegetables such as eggplant, tomatoes, spinach etc.		
Recommendation letter Code Number	KKM/VL/2020		
Land ownership (Livelihood)			
Poverty line survey	31%		
Inventory number	NA NA		
Implementation process	 KKM has been provide special training for them Business plan development along with KKM Team. Get approval from village council through KKM motivation. Proposal writing Finding funding option Project implementation training provide by KKM Project implementation Project review by project coordinator Project completing reporting Midterm evaluation Year end evaluation 		
Family or project background	Vijayakumari living in Kristokulam in Vavuniya with her family of two children. Her husband is a daily labour worker. They are struggling with minimum income. They are sharing water in the neighbourhood. If they have water facility at home, they can do home gardening which will be a big support for their daily living. Thank you.		
Challenges of beneficiary	At present he is struggling to water his garden because shortage of water.		
Project sustainability	With the help of more water supplies he can extend his garden for sustainable income.		
Community involvement / Beneficiary involvement	Will assist in any sort of labor work.		
Use and maintenance	Well Water for gardening and for daily use by his family. Once the well is completed, he intends to extend his garden for sustainable income.		
Risk description	Unable to contact beneficiary, weather condition, estimation of materials in price range.		
Risk Management	Contact beneficiary ahead of time, order materials on time. Check weather forecast.		
Previous details of any other NGO's , Government or private sponsors	Government housing & Sanitation		
Total fund request from KKM	120,000.00		
Total beneficiary contribution through their man power	Lobar charge Beneficiary contribution.		
Total Estimated	120,000.00		
Total spent	116,500.00		
rour spent	110,000,00		



Kaveri Kala Manram

Project financial progressing report with authorization

Name of the market	TA7-1 (1:11:111	1		
Name of the project	Water for livelihood project.			
Project analyzing date	27th Feb 2020			
Proposal submitted date	27th Feb 2020KKM			
Project start date	10 th Jun2020			
Project completion date	07.07.2020			
Total project beneficiaries	04			
Estimated budget as mention in proposal	120,000.00			
Funding from donor	120,000.00			
Actual spent for project	116,500.00			
Current funding status	3,500.00			
Project sponsor	Care's foundation through Vanni Hope			
Donation receipt No	472 - 501 - 540			
	Cheque No	Amount		
	434073	1,000.00		
D (C) N	434089	95,000.00		
Payment Cheque No	434100			
	676109 6,0			
	676118	1000.00		
	434095 12,000.			
	Total	116,500.00		
Vouchers No	22,30,01,01,09,18			
	Mr. S Puththisigamani,			
Project approved by	Treasurer,			
, 11	Kaveri Kala Manram.			
	Mr.M.Thibakar			
Implemented by	Mr.Nagenthiran			
	Miss.J.Sathiyapama			
	Completion report			
Demontant la	Kaveri Kala Manram			
Reporting by	Reporting Unit			
Account authorized by	Mrs.K.Ketheswary			
Donostino oshovitta i ta	Vanni Hope			
Reporting submitted to	Members of the committee KKM.			
Reporting in KKM Website				
http://kaverikalamandram-	AP/12			
kkm.org/last/KKM%202020%20projects.html				

Authorized by Administrative officer, Kaveri Kala Manra




	All figures in SL	Unit	Unit Cost	Quantity	Total estimated	Spent
A	Materials					
01.	Tube well digging with electric motor	1	55000.00	1	55,000.00	95,000.00
02.	Name board (Two name board printed by one damaged)	1	1200.00	1	1,200.00	2000.00
03.	Meson charge	1	1800.00	2	3,600.00	6000.00
04.	Labor charge			1		1,500.00
	Admin cost				12,000.00	12,000.00
	Subtotal cost				120,000.00	116,500.00
	Balance					3,500.00

Account authorizer



BENIFICIARY PROJECT REQUEST LETTER



AGRIMENT WITH CONRACTOR



காவேரி கலா மன்றம்

ஒப்பந்தகாரருக்கான ஒப்பந்த படிவம்

விபரம்	பதில்
வேலையின் பெயா	- Sign A 1
ஒப்பந்தகாரரின் பெயர்	04 11 2 9 0
ஒப்பந்த நிறுவனத்தின் பெயர்	62. yalamaysa
ஒப்பந்த நிறுவன பதவு இலக்கம்	EOU/DE/20/ ANU /2017/0
ஒப்பந்தகாரர் தொலைபேசி இலக்கம்	
ஒப்பந்த பணி விலாசம்	0786645689 (07648118
ஒப்பந்த பணி உரிமையாளர்	5. algueron
ஒப்பந்த பணி உரிமையாளர் தொலைபேசி இலக்கம்	07709911191
ஒப்பந்த பணி நிதி ஒதுக்கீடு (எழுத்தில்)	0778991481 Ormego sunder 10200
ஒப்பந்த பணி தொடங்கும் திகதி	13/06/2020
ஒப்பந்த பணி முடிவுறும் திகதி	15/06/2020
ஒப்பந்த பணி வேலை அட்டவணை இணைக்கப்பட்டுள்ளதா?	
ஒப்பந்த பணிக்கான வரைபடம்	Que 9 ress server of or Sal.
ஓப்பந்த பணிக்கு பயணாளிக்கு வழங்கப்படும் இலத்திரணியலின் பெயா, அதன் கெம்பணி பெயா, உத்தரவாதக் காலப்பகுதி.	TNCH SUB WED SHIBCE
குழாய் வேலைமுடிவடைந்தவுடன் 3 மணித்தியாலங்கள் தொடர்ச்சியாக தண்ணீர் இறைத்து காட்டுதல் கட்டாயமாகும்.	
தழாய் கிணற்றின் நீருக்கான உத்தரவாதக் காலப்பகுதி.	
ஒப்பந்த பணி நிதி பபங்கீடு - கட்டம் 01	
ஒப்பந்த பணி நிதி பபங்கீடு - கட்டம் 02	-
ஒப்பந்த பணி நிதி பபங்கீடு - கட்டம் 03 வேலை முடிந்து இரண்டு வாரங்களின் பின்னர்.	

N DRILLERS - n Kavi dy. WANTED WATER

PHI/RE - வவுனியா

Public Health Inspector Leprosy Control & W.Q.Lab RDHS Office, Vavuniya,

8. 9764 P 15-5407 9 OSQUE BLONDS J. Duma

பயணாளிகளி

மேற்பார்வை அதிகாரி


House of Hope

CHEQUE'S WITH BILL'S




























PHOTO'S





THANKS LETTER

Businan mount societasis

माज्यक्रमंत्रिकः विकास्यक्रमंत्रिकः विकास प्राप्तिकार्यः गाजित्रात्रिकार्यः १०.८०.०८०६

एं जिला का प्रियंकवा

मानाय कार्या प्राप्तिक व्याप्तिक कार्या कार्याक कार्य

到河村村庭庭

na enora a Brong